



Construction Update: January 2012

We are currently about 90% complete with the electrical process; however, there are some outside lights and exhaust fans that will require some extensive labor to install. The HVAC is pretty much in the same situation as the electrical process. Glenn Goertler is going to install the gas this Saturday (1/14) and the Washington Career Center adult class should return first of the week (1/16) and fire all three furnaces and make sure they are up and running. The BOE has awarded the fire alarm system bid to Armstrong Electric and they have plans to run wire before the drywall is installed. Installing water should be ready to begin now that the HVAC duct work has been completed. Plumbing supplies have been ordered and are waiting for PO # to be delivered and then Wood Co. maintenance is going to loan us some skilled help to get it installed. We have already secured the drywall from A.I.P. and it is waiting to be delivered. However, the mud, tape, etc. will need to be purchased. The BOE has also purchased the house next door and it is now in our possession. The fence has been taken down and we should start making plans to demo it soon. This will allow us to begin on the parking lot project. **We will need help Saturday (1/14) as the gas will be installed and the door thresholds and seals arrived yesterday and need installed along with some insulation that can be put into place so we can work during these cold weeks.** In our estimation W.I.N. has about \$13,000 in its account and about \$8,000 left in grant money. So, we can't stress enough how vital these upcoming fundraisers are going to be for W.I.N. In our opinion, we will have to reach out and get serious if we are to get this area complete with parking and a building fully functional.